

Production Schedule For Sector 35 & 27 Contract No. 3G-30001, Rev F, RE

Hutch Number	Eng Assigned	Submittal Drawings Sent to Argonne	Submittal Drawings Approved	Fabrication Drawings Complete, Lead and Steel Ordered	Steel and Lead Received, Fabrication Underway	Fabrication Complete- Panels Ship on Dates Shown	Panels Arrive at Argonne	Field Installation of Panels Complete	Field Installation of Roof, Floor Trims, Handrail	Painting Complete	Electrical, PSS and Piping Complete	Estimated Beneficial Occupancy from Original Contract Date
35-ID-B	Troy M	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete
35-ID-C	Jeff H	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete
35-ID-D	Troy M	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete
35-ID-E	Troy M	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	11/18/13
27-ID-A	Jeff H	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	11/22/13	11/22/13
27-ID-B	Jeff H	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	11/22/1013	11/22/13
Sect 35 WBT	Leonard K	Complete	Complete	Complete	Complete	Complete	Complete	11/20/13	N/A	Complete	N/A	11/20/13