



SNS Project Status

Dave Thompson (Presenter)

Dave Gurd and a host of SNS Staff



The Spallation Neutron Source



- The SNS construction project will conclude in 2006
- At 1.4 MW it will be ~8x ISIS, the world's leading pulsed spallation source
- An upgrade to 3MW has been approved for CD0 planning.

Instruments




- 17 instruments approved – more in the pipeline
 - MANDI (protein crystallography) approved
 - CD2 for Fundamental Physics Beamline
 - CD-3A SING completed
 - DOE reviews of university-led IDT beamlines completed
 - Design wrapping up and installation underway for 5 project funded instruments
- International engagement and interest in the instrument suite
- Continuing engagement with scientific community



DTL / CCL 1-3 Commissioning




- Finished commissioning of DTL 1-3. Had beam after only 36 hours and 100% transmission within 2 days.
- Started beam for DTL/CCL1-3 on Sept. 7. 100% transmission after setting all correctors to 0.



SNS Warm Linac: DTLs and CCLs



- The RFQ, DTLs, and CCLs 1-3 have been commissioned
 - » Design Energy
 - » Design Pulse Length
 - » Design Field Gradients
 - » Full complement of Diagnostics
- Three more milestones
 - » SCL start July '05
 - » Ring start January 06
 - » Project complete April '06



High-Power RF Installation Progress



- All RFQ / DTL HPRF Systems complete and operational. 2.5 MW - 402.5MHz klystron with 2-3 per HVCM.
- All four CCL systems are complete. 5 MW – 805MHz klystron with 1 per HVCM.
- 81 of 81 SCL klystrons installed. 550kW- 805MHz klystrons with typically 12 per HVCM.
 - » 4 of 7 SCL modulators tested.



81 klystrons out of 81 for SC linac in place



4 CCL 5 MW Klystrons



1 RFQ & 6 DTL tubes turned over to operations

Move to the Central (CLO) Control Room is planned for February '05



- Scheduled for ~ Feb '05 (before SCL run)
- Design contract for consoles ready for DCS at start of FY05
- Console delivery ~ April (Two Arcs only)
- Main issue is logistics of PPS move, especially ODH system



The number of IOCs has risen dramatically

- 142 IOCs currently on Accelerator Network: **(was 88 last March)**
 - » 70 VME / VXI / “soft” --- vxWorks / linux - based **(52)**
 - 50 in warm linac (used during run)
 - 20 in SCL
 - 1 Linux-based Soft IOC Server
 - » 72 Intel-Pentium --- Win32-based IOCs (the “NADS”) **(28)**
 - Wire scanners, Faraday Cups, BPMs, BCMs
 - » About half of the IOCs are Windows based NADs!
- IOC average availability much improved (no “IOC Disease”)
- Still too many reboots
 - » Miscellaneous reasons


Global Systems installation is keeping pace

- **Timing System Installation is keeping pace**
 - » Data Link module in (almost) every IOC (including NADS)
 - » Independent fixed rep rate capability added for RF processing
- **117 MPS Channels added for DTL/CCL run (170 total)**
 - » Program to re-evaluate inputs in progress
 - » 1200 MPS inputs in full accelerator/ring system when compete.
 - » Statistics (first faults, total faults) automatically entered in E-log each night

PLC interlocks	2 (2)	Wire Scanners	19 (7)
BLM_HV	6 (0)	LLRF	12 (5)
Emittance	4 (4)	MPS	11 (11)
Vaccum Interlocks	11 (4)	Beam Loss Monitors	40 (0)
Differential Beam Current	6 (6)	Faraday Cup (2 per FC)	12 (4)
MagnetPower Supplies	24 (11)	Neutron Detectors	23 (0)

Network Tools are Integrated with EPICS


-  Network traffic integrated with EPICS via devSnmplib device support*
- data is now displayed via EDM
 - data is now stored in the EPICS archiver



Archiver Issues Attacked on Four Fronts



- **Archiver Engine**
 - » New LANL archive engine is now running (Kasemir)
- **Archive Retrieval Tools**
 - » New Java-based client-server archive viewer has been deployed. (Chevtsov)
 - » Collaboration with JLab, LCLS and Cosylab
- **Archive Monitoring Tools** have been deployed
 - » Averaging ~3GB/day
- **Work has started on Archiver data management tools.**



Archiver Status






- **SNS: Exclusively using the new toolset,**
 - » 25 archive engines running,
 - » accumulated over 100GB in only about 6 month.
- **BESSY: Successfully added new "Index" files to 200GB of data.**
- **Only known problem with Engine:**
 - » ChannelAccess 3.14.6 sometimes hangs on shutdown when there are disconnected channels.
 - » Hasn't happened for weeks, supposed to be solved in the not yet available next release of base.
- **Development of Java Viewer is out of the woods:**
 - » No crashes, more features than ever
 - » multiple axes, show original samples, indicate disconnected/invalid,
- **Biggest hassle:**
 - » Data management (backups, moving older data to other computers, ...) isn't automatic, possibly never will be, and requires one person for about 8h each week.
- **Biggest user complaint:**
 - » CGIExport, the data access via any web browser, is gone. Though inferior to the Java Viewer, users who remember it miss the zero-install CGIExport.
 - » Java Viewer offers more.
 - » Java Webstart is almost as convenient as CGIExport, yet requires installation of viewer.

The Noise Campaign Continues on many Fronts



- **BLMs**
 - » 60 Hz harmonics due to DC Power supply mounted next to Analog inputs. Improved 10X
 - » HVCM Noise – Varies greatly between BLM systems
- **New RF EMI near DTL 5,6**
 - » ~402.5 MHz on HVCM cable.
 - » Not yet understood
- **Measurements everywhere**



EDM Updates (John Sinclair)



- Current version is 1-10-1w
- Enhanced http support:
 - » EDMDATAFILES can include URLs: <http://server/path>, <https://server/path> or HTTP: & HTTPS:
 - » EDMFILES can also be a URL
- Enhanced file support:
 - » EDMDATAFILES also supports indirection, [@/file/list](#) or [@http://server/path/list](#) – loads EDMDATAFILES path from the file.
 - » Relative file names (does not start with a '/') can have directory names above the file name. ([reva/lrf_main.edl](#))
 - » Current directory path is now “^/file.edl.”
- Improved scrolling behavior to support large screens on small windows.
- Motif slider now has save/restore support.

Database effort



- **Collaborating with Don Dohan at APS (In progress)**
 - » **Developing Controls Framework as sub-framework under XAL Framework**
 - » **Data IRMIS replacement to provide GUI reporting of the Controls environment**
 - » **SNS Jeri program ported to Controls framework (Finished in beta)**
- **New RdbCore schema makes this work site independent (For Oracle and MySQL, other Rdb's if needed)**
- **PV database crawler collects data by scanning IOC startup files periodically.**
- **E-Log, bypass requests, electronic checklist and facilities maintenance are implemented in RDB**
- **MPS and PPS databases and startup scripts are being generated by Jeri. Power Supply IOC database and script generation in progress.**

Lots going on at SNS



- **Just completed a DOE review with favorable results.**
- **Project planning has been approved for an upgrade to 3MW starting before project completion.**
- **Commissioning and construction going on in parallel. SCL runs will be frequent/continuous for a few months starting in July 2005.**
- **Settling into new office digs.**
- **Beam in entire accelerator in mid 2005.**
- **Beam in ring at end of 2005**
- **Beam on target April 2006**