

---

# **Diamond Status October 2004**

**Nick Rees, Mark Heron  
(plus many others)**



# Overview

---

- **What is Diamond?**
- **Progress on the machine**
- **Examples of EPICS development**
- **Progress on beamlines**

## **A reminder – what is Diamond?**

---

- **3rd generation, 3GeV synchrotron light source**
- **Currently being constructed in the UK.**
- **Storage ring is a 24-cell double bend achromatic lattice of 561m circumference.**
- **Extremely low emittance – 2.7 nm-rad, so very bright source.**
- **100 MeV LINAC and full energy booster synchrotron for injection.**
- **8 beamlines completed by early 2007**
- **14 more beamlines by end 2011**
- **First users Jan 2007**

# A reminder – what is Diamond?

---


Synchrotron facility	Experimental period:	Electron Energy (GeV)	Horizontal Emittance (nm-rad)
LURE - DCI	1974 -2003	1.85	1600
LURE - SuperACO	1987 -2003	0.8	38
SRS	1981 - 2008	2.0	150
ELETTRA	1994 -	2.4	9.7
ESRF	1994 -	6.0	4
BESSY-II	1998-	1.7	6.0
MAX-II	1997-	1.5	8.8
SLS	2002-	2.4	5.0
Soleil	2006-	2.75	3.7
Diamond	2007-	3.0	2.7

# A reminder – what is Diamond?

---

First 8 beamlines -  
2007

Further 15 beamlines  
completed by end of 2011



# Progress

---

- **Moved into office building January 2004**
- **LINAC installed, commissioning started in August**
- **50% of the Booster magnet and vacuum girders are installed, together with Cavities, RF amplifier and all instrumentation.**
- **33% of SR magnet and vacuum girders are installed together with one SC RF cavity, refrigeration plant and three RF amplifiers.**
- **Problems with prototype ID's, but these seem largely overcome and orders placed for first 9.**
- **First 8 beamline hutches installed and being finished.**

# Progress

---

- **A number of problems**
  - Building late
  - Problems with supply (magnets, vacuum components - well, just about everything at times).
- **A number of slips of about 6 months in some areas**
- **A formal slip of about 2 months on first turn.**
- **Still intending to be ready for first science in early 2007, but some modes on some beamlines will probably not be available.**
- **In the past we have thought of the schedule as aggressive – now its so aggressive it might need a restraining order...**

# LINAC Commissioning


---

- **Started in August and early Sept**
- **Including in commissioning:**
  - VME IOCs for the RF modulators, diagnostics, PSUs, vacuum, PSS and timing,
  - Six Libera eBPMs.
- **Achieved 100 MeV with approx 1 nC on 8 September**



# LINAC Commissioning

---



# LINAC Commissioning

Diagnosics Camera LB-DI-DCAM-02

LB-DI-OYAG-02 and LB-DI-DCAM-02

Camera Image

9.73 mm

-5.46 mm

-20.65 mm

-9.49 mm

10.76 mm

31.01 mm

LB-DI-DCAM-02 Status

**Enabled**

Enable

LB-DI-OYAG-02 Control

**OTR in**

Out YAG OTR

Image Width (pixels)


1/2 1/1 512

Image Centre

Horizontal centre: **649**


Vertical centre: **315**

Camera Control Position Info Camera Config EXIT



# Booster construction

---






# Storage Ring Construction

---



# Insertion devices

- **First two prototypes built to Diamond design by Micromech**
- **2 HU64's, 2 U21's, 1 U23, 1 U25, 2 27's and 3.5 T SCMPW.**
- **OMS58 controller, DC servos.**
- **PLC 'in loop' doing encoder format translation and equipment protection**
- **EPICS by Observatory Sciences under subcontract to Micromech**
- **Some mechanical problems with helical undulator**



# Diagnostics

---

- **Libera eBPM beam position measurement.**
  - ARM processor running Linux and EPICS R3.14.
- **Point Grey Research “Flea” CCD cameras with the IEEE1394 Firewire bus with Steve Hunt’s EPICS support for both Linux and VxWorks.**



# Virtual Accelerator

- Simulation of a linear lattice through the intended PV interface.
- Developed EPICS device support to TRACY-2 libraries which are used to implement the model.
- Using the Matlab Toolkit for physics tools.






# Other developments

---

- **Timing – using a development of the SLS system**
  - Others here know far more about it than me!
- **PSS – wired, manual search based system**
  - Development of the SRS ideas
- **Power supplies – development of SLS system**
- **Machine protection**
  - Omron PLC based ladder logic system
- **Vacuum**
  - serial based RGA, Pirani and Cold Cathode gauge controllers, plus discrete logic controlled valves
- **Source code control**
  - Started using Subversion, with good results, but it is a bit different from CVS.




# Beamline Programme



22 in total



# Beamline “Villages”



*Italics indicate an unconfirmed beamline*


# Beamline Progress

---

- **First 8 hutches and most cabins installed**
- **Some hardware available – a lot arriving in the next six months.**
- **Beamline simulations being developed.**
  - Using driver level Delta Tau simulator for motion
  - Using Machine vacuum simulations
  - Aiming to deliver in the next month
- **Integration and test first half 2007**
- **Commissioning 2<sup>nd</sup> half 2007**

# Beamline progress - Hutches



---





# Beamline Progress - monochrometers

---



# Conclusions

---

- **Diamond will be a high brightness, 3<sup>rd</sup> generation light source for the UK community**
- **It is currently in an aggressive construction phase but**
- **Controls work is largely going to schedule**
- **A reasonable amount of new EPICS development and evolution.**
- **8 beamlines available in early 2007**