



LINDBLAD
CONSTRUCTION

Revised 9/10/2013

APS LOM 438 F

DESCRIPTION	Contractor	2 week look ahead											
		Past week											
Exterior Addition													
LOM-MEP's	MEP's	X	X	X	X	X	X	X	X	X	X	X	X
Wall Framing and sheetrock	Complete	X	X	X	X	X	X	X	X	X	X	X	X
Splash test & flood roof re-test	Complete	X	X	X	X	X	X						
Side Walk installation	Complete												
Tree plant trees	Complete												
Finish grade exterior Bldg	Complete												
Painting Lab areas	Pepper	X	X	X	X	X	X	X	X	X	X	X	X
Install Ceiling grid in office area	D&M	X	X	X	X	X	X	X	X	X	X	X	X
Floor installations	Caliber Floors	X	X	X	X	X	X	X	X	X	X	X	X
Case Work Installations	Scott Lab	X	X	X	X	X	X	X	X	X	X	X	X
Mezzanine Upgrades													
Control Work	JCI	X	X	X	X	X	X	X	X	X	X	X	X
Stair upgrade	Corsetti												
Place and finish Concrete in Stairs	Complete												
Install Stair Sprinklers	Complete												
Paint Stairs	Touch ups	X	X										
Corridor Work													
Cut partitioning wall between spaces	Complete					X	X						
Drywall partitioning wall	D&M									X	X		
Make Fire water tie-in	Midwest fire												