APS Upgrade Update

Four months into the shutdown...


Elmie Peoples-Evans Project Manager, APS Upgrade







FEATURE BEAMLINE INSTALLATION SCHEDULE








EXPERIMENT FLOOR STATUS

- Optics systems installations completed in 2-ID, 4-ID, 8-ID, 9-ID, 11-ID, 19-ID
- 19-ID-E labyrinths installed
- 8-ID & 9-ID utility installations
- 9-ID shielded enclosure completion in early September
- 20-ID shielded enclosure completion in September
- 28-ID component harvesting
- Utility modifications for numerous beamlines
- Beamline installations using new survey data





PROGRESS IN PICTURES












STORAGE RING SCHEDULE








ACCELERATOR STATUS

- 177 modules assembled & ready for installation
- 81/200 modules installed
- 28 tables remaining to complete front end assembly
- 16/54 front ends placed
 - 1 secured, aligned and under vacuum
- 29/44 wall collimators installed
- 26/44 IDs + IEX ready for installation
- 40% of cable pulls completed
- Inter-rack connections progressing well
- Electronics network connectivity testing started



PROGRESS IN PICTURES










GREAT PROGRESS...MORE TO GO

- Beamline re-alignment efforts to begin shortly
- 9-ID Grand Tube installation in September
- ID & IDVC installation planned to begin before the end of August
- Test & checkout estimated to start in September
- On track for storage ring commissioning in early CY2024







SUMMARY

- Installation for the strong ring and beamlines is progressing well
- On track for completing the shutdown in April 2024
- Everyone is working together safely & cohesively
- We're addressing issues efficiently, effectively, and making improvements as needed

Thanks for the continued hard work & dedication!

