

3 Week Look-Ahead Schedule

Project Number: 115209
Project Name: ANL-Bldg 440 Cleanroom Expansion
Location: Lemont, IL
For week starting: 11/28/16

						11/21	11/22	11/23	11/24	24 11/25 11/26 11/27 11/28 11/29 11/30 12/1 12/2 12/3 12/4 12/5 12/6 1										12/7	2/7 12/8 12/9 12/10 12/11 12/12 12/13 12/14 12/15 12/16 12/17 12/18											
COMPANY NAME	ACTIVITY DESCRIPTION	tion	Start	Work Days	Est.			WEE								EEK 1							/EEK							EK 3		
			Date		Finish	М	Т	W	Т	F	S	S	М	T	W	Т	F	S	S	М	Т	W	Т	F	S	S	М	T	W	<u> </u>	<u> s</u>	s
		Vibrat																														
Bulley	Remove wall between buildings 2nd floor		12/1	10	12/14																										T	T
Билеу			12/1	10	12/14																						т			+	+	+
	Remove wall betweenbuildings 1st floor		12/1	10	12/14																											
	Install temp heat		11/28	5	12/2																					<u> </u>						
Dynamic	piping systems on existing fan deck		10/21	30	11/25																					Ш				\bot	\perp	\perp
	Make tie in GW system		11/14	3	11/16																											
	Piping systems on 2nd floor		11/14	40	12/29	y																										$oldsymbol{\perp}$
		-				\vdash										\vdash									-		\vdash	\dashv	+	+	+	+
Escarpita	Install temp barricade wall in cleanroom		11/22	10	12/5																				+		\vdash	-+	+	+	+	+
	Drywall 1st floor		11/21	15	12/9																						\vdash	\neg	\top	+	+	+
	Drywall 2nd floor		11/28	10	12/9																							-	\neg	+	+	+
Air Design																													工	土		
	Sound attenuators & coils on 2nd floor		11/7	15	11/25																											
ReX	Hangers & conduit on 2nd floor		10/25	40	12/9																									\perp	\top	\perp
	Transformers & panels on 2nd floor		11/14	15	12/2																											
	Pull main feeders		11/21	5	11/25																											
	Relocate low voltage devices in chase 131		11/4	10	11/17																											
Air Design	Coated exhaust duct on fan deck		11/14	20	12/9																									\perp		
	Place AHU 621 to 2nd floor		11/7	5	11/11																									\perp		
001	Install outer exterior skin		44/04		40/00																					<u> </u>		_	_	┵	┵	+
G&L		-	11/21	30	12/26													-								\vdash		4	7	7	4	+
	Expansion joint between buildings Install exterior panels 2nd floor	+	12/2 10/17	5 20	12/8 11/11	\vdash		\vdash						\vdash				\rightarrow							\vdash		\vdash	\rightarrow	+	+	+	+
	Roof installation	1		7				\vdash						-			-								1	\vdash	\vdash	\dashv	+	+	+	+
Combined roofing Stonhard		+	11/14		11/22			\vdash	\dashv	\vdash			-	-				-						-	\vdash	\vdash	\vdash	\rightarrow	+	+	+	+
	Complete roof details	+	12/1	5	12/7																		L,			—	\vdash	\rightarrow	+	+	+	+
	Coating on 1st floor deck		11/7	27	12/9																					ــــــ	$oldsymbol{\sqcup}$	\rightarrow	_	\dashv	\bot	—