

# Present Status of Shanghai Light Source (SSRF)

Dekang LIU

2004/12/8

## A. Status of SSRF

 **Overview of the project progress**

 **SSRF Design Optimization**

 **Project Budget and Schedule**


## B. Status of I & C for SSRF

\* Status of Control System

\* Status of Instrumentation



**The SSRF project  
proposal was officially  
approved by the Chinese  
central government in  
January 2004!**



# Overview of the Project Progress

- **SSRF (Shanghai Synchrotron Radiation Facility): An intermediate energy 3rd generation light source;**
- **The SSRF will be located in Shanghai Zhang-Jiang High Tech Park (Pudong new development district);**
  - **The SSRF site occupies a area of 600m×300m**
  - **About 25km from Pudong international airport**
  - **Close to Subway and magnetic leveled train line**
  - **Convenient to access the Shanghai down town area**



BEPCII/IHEP

Spring-8

PLS

PF

Hefei LS

TLS

INDUSII

SSRF/SINAP

# Site of SSRF



Pudong Airport

Hongjiao Airport

Magnetic leveled train  
35Km/7minits 430km/h Max

# An Architect's-eye of the SSRF Layout




鸟瞰图

SHANGHAI SYNCHROTRON RADIATION FACILITY



主体建筑透视图

# Layout of SSRF



| NO. | NAME                  | AREA (SQM) |
|-----|-----------------------|------------|
| 01  | STORAGE RING          | 134211     |
| 02  | ACCELERATOR           | 40077      |
| 03  | INJECTION LINE        | 171        |
| 04  | EXTRACTOR             | 28425      |
| 05  | DIAGNOSTIC BEAMLINE   | 2384       |
| 06  | EXPERIMENTAL BEAMLINE | 2780       |
| 07  | STORAGE RING          | 644        |
| 08  | EXTRACTOR             | 2181       |
| 09  | DIAGNOSTIC BEAMLINE   | 633        |
| 10  | EXPERIMENTAL BEAMLINE | 121        |
| 11  | STORAGE RING          | 301        |
| 12  | EXTRACTOR             | 5157       |
| 13  | DIAGNOSTIC BEAMLINE   | 275        |
| 14  | EXPERIMENTAL BEAMLINE | 818        |
| 15  | STORAGE RING          | 14000      |
| 16  | EXTRACTOR             | 5000       |
| 17  | DIAGNOSTIC BEAMLINE   | 4000       |
| 18  | EXPERIMENTAL BEAMLINE | 200        |
| 19  | STORAGE RING          | 200        |
| 20  | EXTRACTOR             | 200        |
| 21  | DIAGNOSTIC BEAMLINE   | 200        |
| 22  | EXPERIMENTAL BEAMLINE | 200        |
| 23  | STORAGE RING          | 134211     |
| 24  | EXTRACTOR             | 40077      |
| 25  | DIAGNOSTIC BEAMLINE   | 171        |
| 26  | EXPERIMENTAL BEAMLINE | 28425      |
| 27  | DIAGNOSTIC BEAMLINE   | 2384       |
| 28  | EXPERIMENTAL BEAMLINE | 2780       |
| 29  | STORAGE RING          | 644        |
| 30  | EXTRACTOR             | 2181       |
| 31  | DIAGNOSTIC BEAMLINE   | 633        |
| 32  | EXPERIMENTAL BEAMLINE | 121        |
| 33  | STORAGE RING          | 301        |
| 34  | EXTRACTOR             | 5157       |
| 35  | DIAGNOSTIC BEAMLINE   | 275        |
| 36  | EXPERIMENTAL BEAMLINE | 818        |

总平面图

## Brief History of the SSRF Project

- ❑ Dec.1993: Three Chinese scientists proposed formally to central government to build a third generation light source;
- ❑ March 1995: The Chinese Academy of Sciences and the Shanghai municipal government made a joint proposal to construct the SSRF in Shanghai;
- ❑ June 1997 and March 1998: The state science and technology leading group and the state planning committee approved the SSRF R&D program;
- ❑ Jan.1999~March, 2001: The SSRF R&D with budget of 80M Yuan was being performed;
- ❑ Jan. 2004: The SSRF project was finally approved

**□ About 10 year's efforts to get this light source project approved;**

**□ There are still one more project steps before performing the groundbreaking this year;**



**■ Project feasibility study report review approval**

**At July of 2004**


**■ Project detailed design study report review and approval**

# Hardware Prototype in Pre-R/D (1999-2001)

## Bending Magnet (made in IHEP, Beijing)




## Quadrupole Magnet



(Made in Kelin, Shanghai)


## Sextupole Magnet



Made in CUSTC, Hefei

# Bending Magnet Power Supply

500A/100V,  $\pm 1 \times 10^{-5}$ /24hrs




## 6m Antechamber Section



## Kicker Magnet and Its Pulser

4 $\mu$ s half-sine-wave  
0.12T peak field jitter  
time <  $\pm 6.5$ ns



# Low Level RF Control System



# High Power RF System

500MHz, 180kW CW




RF local control station

# BPM And Its Mapping System



2 $\mu$ m resolution




Timing System


# Evolution of the SSRF Designs

- There have been 4 main SSRF design versions since 1996, and the SSRF has been evolved to a high performance and cost-effective light source for the past 8 years, which includes:
  - Upgraded the SSRF storage ring energy from 2.2 GeV to 3.5 GeV;
  - Optimized the storage ring with high flexibility, low emittance and high beam orbit stability;
  - Optimized the SSRF complex operating with top-up injection modes;
  - ...


1996




1998



2001




2003



# SSRF Accelerator complex

- ❑ 100MeV Electron Linac
- ❑ 3.5GeV Booster
- ❑ 3.5GeV Storage Ring
- ❑ Beam Line and Experimental stations



## The SSRF Design Evolution

| Design Version                       | 1996                   | 1998               | 2001              | 2003                        |
|--------------------------------------|------------------------|--------------------|-------------------|-----------------------------|
| Energy (GeV)                         | 2.2 (2.5)              | 3.5                | 3.5               | 3.5                         |
| Circumference (m)                    | 345.36                 | 384                | 396               | 432                         |
| Emittance (nm*rad)                   | 3.78 (4.88)            | 11.8               | 4.8 (11.8)        | 2.95                        |
| No. of cells/super-periods           | 16/2                   | 20/10              | 20/10             | 20/4                        |
| Straight sections<br>(number_length) | 12_7m<br>2_8m<br>2_18m | 10_6.6m<br>10_4.6m | 10_7.24m<br>10_5m | 4_12.0m<br>8_7.0m<br>8_5.0m |

# Latest SSRF Design Optimization

- Optimization to enhance the SSRF capability and cost-effectiveness
  - lower emittance and high brightness
  - ♣ Short, standard and long straight sections for IDs and accelerator demands
  - ♣ Top-up injection operation
- Optimization to improve beam stability
  - Effective control of various perturbation sources
  - Active feedbacks to stabilize beam orbit

# Latest SSRF Design Optimization

## □ Adoption of advanced technologies

- ♣ Superconducting RF system
- ♣ Digital beam position monitor system ( at BEPC)
- ♣ Orbit feedbacks and transverse beam feed back
- ♣ High stable Digital power supplies
- ♣ In-vacuum mini-gap undulators

# The Project Budget

## □ Project budget estimation

▪ Total project budget : (1200M RMB) ~150M\$

Building and conventional facility ~43M\$

Accelerators and Beamlines ~79M\$

Contingency ~10M\$

R&D and other project items ~18M\$

(not including land fee and staff salary)

▪ Annual operation budget: ~12M\$

(not including staff salary)

# Cost Estimate and Schedule

## □ Proposed Schedule

Break-grounding would be completed before the end of this year.

**Spring. 2005 ~ Nov. 2007** Procurement, Fabrication,

Construction, Installation  
and injector commissioning

**Dec. 2007 ~ Oct. 2008** Storage ring commissioning

Test operation for SR users

**May .2009** light beam available

## Status of I & C

### **The main requirements**

- \* **Whole machine can be run with safety and reliability.**

- \* **An easy to use. Ideally, this should be a GUI that is already familiar to scientists and engineers .**

- \* **Tight integration with standard software packages**

- \* **Access to control system via the WEB.**

- \* **Use standards. To reduce the time of design & build**


**\*Use of a standard solution for protection system**      **A**  
**clearly defined strategy used for handling**      **machine**  
**protection and Human safety.**

**\*EMI,EMC needs to be including in design.**

**\*Use of modular I/O system for various subsystem**

**\*Ease to extend**


# Hardware Structure



III

Device  
controller

# Software Structure Diagram



Middle Ware serve the EPICS gateway;DB access;status control,system configuration,safety certification


# EPICS Developing Environment

## ◆ Standard System Software

- Sun Solaris
- RedHat Linux Version 9
- MS-Windows XP,2003
- HP-UX 10.x
- VxWorks
- EPICS Version R3.14.6
- Borland VisiBroker 6.0

## ◆ Standard Development Tools

- Borland C++ Builder 6.0
- gcc 3.x
- Jbuilder X
- Borland Together 6.2
- MS-Visio 2003



## Network Structure

### 1. Based on 1000M fast Ethernet

- \*Safety access certification
- \*Remote access
- \*Wireless

### 2. Network Management

- \*Reconfiguration by VLAN
- \*Remote access
- \*QOS

### 3. Reliability & Easy to use

- \*Dual fiber redundancy technique will be adopted
- \*Double protection for UPS will be used for special usage
- \*Industrial level E-Net

## Physical Application Consideration

\*SSRF will use MathLAB as platform of physical application

\*Mathlab application can be accessed through MCA linked with EPICS CA

\*In SLAC, many software tools and application software have been developed for light source such as

- AT for accelerator and MCA,
- Linear Optic Correction Algorithm
- Various commissioning software for light source


## Main equipment to be controlled

### 1. Magnet Power supply

|        | LINAC | LL | Booster | HL | Ring | Note    |
|--------|-------|----|---------|----|------|---------|
| B      | 1     | 1  | 1       | 1  | 1    | +/-5E-5 |
| Q      | 2     | 11 | 2       | 12 | 200  | +/-5E-4 |
| S      |       |    | 2       |    | 140  | +/-5E-3 |
| Other  | 3 7   |    |         |    | 80   |         |
| C      | 5     | 7  | 56      | 10 | 160  |         |
| Fast/C |       |    |         |    | 80   |         |
| Total  | 45    | 19 | 61      | 23 | 661  | 809     |

There are several options


1.) Analog to digital control mode ( 20years ago)



## 2.) Distributed control system for PS (before 10 years)

This method have been used in 100MeV LINAC

E-Net



### 3.) SNS project PS control




Figure 1: DC Power Supply Control Arrangement.

DC Power control




Figure 2: Injection Bump Supply Control Arrangement.

Inject BumpPS control

**performance:**

- \* One PSC link with 6 PSI
- \* each PSI with 16bit D/A, 4X16bit A/D, 15 D/O, 16 D/I
- \* Readback and setting on time
- \* Max sampling 10Khz data record, it can work on Burst mode.
- \* 5000 history data can be recorded
- \* Fiber isolated
- \* PS can be tested through series channel or VME








Figure 3: Extraction Kicker Control Arrangement.

# SLS Power supply control



# Structure of SLS Power Supply



Software structure

## Performance:

- \* High dynamic rang up to 1000A
  - \* High accuracy (7ppm for corrector 1Khz)
  - \* High reliability & stability (<15ppm for bending link with control system without loosing accuracy)
  - \* Module can be used for all kind of power supply
    - \* Without drift
    - \* High integration
    - \* Saving spare parts & easy to maintaining

Now we are discussing this issue & make decision soon based on its performance /cost.

## 2. RF system control


According to physical design, there are three set of RF station used for super conduct cavities in storage ring and one set RF station used for booster.

This RF station control is based on EPICS system , whole Rf control system(180Kw klystron+cavity+low level system ) have been tested in Pre-R/D term. Hardware and software have been tested.

Question to be discussed:

How to deal with superconductor cavity control and cryogenic system?

# Layout of RF control station



# Main-page of RF control




Figure 3: main window in error state

ICS




VME bin


PVs of RF station are over 700

# 3. Tested result of timing system for SSRF


## Running Mode



# Logical Diagram of Timing Signals



# Timing System Network




—————> First level branches,  $l=140m$   
 —————> Second level branches,  $l=90m$   
 SR: Storage Ring local station, assuming 10  
 BR: Booster Ring local station, assuming 2

## Features

- Event system complete all timing tasks
- A two level multi star topology
- All fiber cables are equally long
- Single source fanout to multi receiver
- OM-3 multimode fiber has typical thermal delay drift of  $65ps/km/^\circ C$ .  $300m$  will induced  $81ps$  during temperature deviation of  $4^\circ C$ .
- A delay drift system will correct the this error

# Schematic Diagram Of Timing System



Only two reference source  
3~12 VAC  
499.65MHz RF Clock

Question to be discussed:



1. Whether fiber cable compensated phase is needed between Rf master and LINAC?
2. How to deal with long compensated fiber cable for installation round ring?
3. How to lock the phase between 496.654Mhz and RF of LINAC?

EVG


EVR



Jitter < 31.4ps




Event trigger out



# Beam instrumentation

|  | LINAC     | LEL       | Booster   | HEL       | Ring       | トータル       |
|--|-----------|-----------|-----------|-----------|------------|------------|
| Pulse current monitor<br>「WCM,BCM,FCT」 | 3+1       | 3         | 1         | 4         | 1          | 13         |
| Profile monitor                        | 5+1       | 3         | 4         | 4         | 1          | 18         |
| Energy spread                          | 1         |           |           |           |            | 1          |
| Farady Cup                             | 1         |           |           |           |            | 1          |
| Split                                  |           | 2         |           | 2         | 2          | 6          |
| 「DCCT」                                 |           |           | 1         |           | 1          | 2          |
| BPM                                    | 3         | 4         | 56        | 5         | 152        | 220        |
| stripling                              |           |           | 2         |           | 2          | 4          |
| SLM                                    |           |           | 1         |           | 1          | 2          |
| Xray pinhole                           |           |           |           |           | 1          | 1          |
| <b>Total</b>                           | <b>15</b> | <b>12</b> | <b>65</b> | <b>15</b> | <b>161</b> | <b>268</b> |

## Distributed beam monitor



|         |     |
|---------|-----|
| LINAC   | 15  |
| LEL     | 12  |
| booster | 65  |
| HEL     | 15  |
| Ring    | 161 |
| Total   | 268 |


# Beam instrumentation data acquisition

Monitors

Electronics

BM station

OPI



# BPM Data processing diagram




New DBPM  
Resolution <math><1\mu\text{m}</math>

Instrumentation  
Technologies  
**EPICS 2004**  
May 7<sup>th</sup>, 2004


5 / 13

May 7<sup>th</sup>, 2004

## Functional diagram



## SW structure




## Test result of DBPM in BEPC machine

IOC  
MVME2302

DSP Card  
WS2126


RF Front End

Quad Digital Receiver




VME64x Crate

# DBPM Hardware Architecture



VME-PCI8000, PCI-MXI2-VME  
(Remote Controller)

(i)



EPICS Based  
(Embedded Controller)

(ii)

# BEPC Test Photos | 3

## Electronics modes:


| DBPM modes   | Time Span of 8K samples | Turns per sample | Bandwidth |
|--------------|-------------------------|------------------|-----------|
| Turn-by-turn | 6568.8_s                | 1 turn           | 620 KHz   |
| Ramp-26ms    | 26 ms                   | 4 turns          | 155 KHz   |
| COD          | 840 ms                  | 128 turns        | 4.8 KHz   |

BPM signal  
RF CLK

NIM crate



Oscillator

DBPM  
electronics





Measure PC

Spectrum  
analyzer



# Damping Time of BEPCJ Ⅰ



| DCCT | Damping Time |
|------|--------------|
| 8mA  | ~ 6.34ms     |
| 6mA  | ~ 6.89ms     |
| 5mA  | ~ 7.05ms     |
| 4mA  | ~ 7.04ms     |
| 3mA  | ~ 12.27ms    |

# MEDM Panel 1

Mode Set&Display

SSRC\_DBPM.adl

IBPM Sector Status:

Sector Operation Mode: **FLUSSING** Operation Mode:  turn\_by\_turn

Data Warning:  ok

Sector Gain Mode:  manual Gain Mode:  manual

Calib. Mode:  on Gain Expert:

Sector Gain Level: (manual) 10000 SET

Data Security: Counts:  Data Check:  Trans Err. Clear:

Range:

BPM SUB-1: INDEX: 12 LENGTH: 64 INT Rate: 10000 INT Rate: 0

Processing: SF 1:  off  on SF 2:  off  on

SW version: Main Prog. 3.1.0 Gain Prog. 3.1.2

BPM Enabled:  off  on

Data Warn:  ok

Cal. Err:  ok

|              |       |   |              |       |
|--------------|-------|---|--------------|-------|
| Pilot Level: | 0     | H | BPM Gain:    | 10000 |
| Pilot Set:   | 1000  | a | GAIN ch. R1: | 10000 |
| GAIN ch. H:  | 9000  | n | GAIN ch. B1: | 10000 |
| GAIN ch. B:  | 10427 | a | GAIN ch. C1: | 10000 |
| GAIN ch. C:  | 9051  | a | GAIN ch. D1: | 10000 |
| GAIN ch. D:  | 9085  | l | GAIN ch. E1: | 10000 |

Request Gain Set:

Gain Cal:  off  on

Trans Err: 0V CLR


Expert Panel:

Gain Setting, Calibration

Data Sampling Panel

# 100MeV LINAC Control System Diagram


\*Since 2002-up to now, it will be extended to 300MeV for DUV-FEL research



## 100MeV LINAC Tunnel

### Present status


- \*All components have been installed
- \*Now, RF power is being tested
- \*Each subsystem have been tested.
- \*System commissioning will start soon





VME/IOC

MEDM modulator page



Modulator station

# LINAC control room



LINAC Power Supply

POWER SUPPLY CONTROL

| Signal Name | Remote Status | Power Control | Set Value | Read Back | Signal Name | Remote Status | Power Control | Set Value | Read Back |
|-------------|---------------|---------------|-----------|-----------|-------------|---------------|---------------|-----------|-----------|
| SCol_01     | ●             | OFF           | 0.0000    | 0.0031    | FCol_01     | ●             | OFF           | 0.00      | 0.05      |
| SCol_02     | ●             | OFF           | 0.0000    | 0.0005    | FCol_02     | ●             | OFF           | 0.00      | 0.04      |
| SCol_03     | ●             | OFF           | 0.0000    | 0.0005    | FCol_03     | ●             | OFF           | 0.00      | 0.08      |
| SCol_04     | ●             | OFF           | 0.0000    | 0.0010    | FCol_04     | ●             | OFF           | 0.00      | -0.01     |
| SCol_05     | ●             | OFF           | 0.0000    | 0.0005    | FCol_05     | ●             | OFF           | 0.00      | 0.06      |
| SCol_06     | ●             | OFF           | 0.0000    | 0.0003    | FCol_06     | ●             | OFF           | 0.00      | -0.01     |
| SCol_07     | ●             | OFF           | 0.0000    | 0.0021    | FCol_07     | ●             | OFF           | 0.00      | 0.01      |
| SCol_08     | ●             | OFF           | 0.0000    | 0.0026    | FCol_08     | ●             | OFF           | 0.00      | 0.00      |
| SCol_09     | ●             | OFF           | 0.0000    | 0.0021    | FCol_09     | ●             | OFF           | 0.00      | -0.01     |
| SCol_10     | ●             | OFF           | 0.0000    | 0.0026    | FCol_10     | ●             | OFF           | 0.00      | 0.00      |
| SCol_11     | ●             | OFF           | 0.0000    | 0.0026    | FCol_11     | ●             | OFF           | 0.00      | 0.01      |
| SCol_12     | ●             | OFF           | 0.0000    | 0.0021    | FCol_12     | ●             | OFF           | 0.00      | 0.01      |
| SCol_13     | ●             | OFF           | 0.0000    | 0.0026    | FCol_13     | ●             | OFF           | 0.00      | 0.00      |
| SCol_14     | ●             | OFF           | 0.0000    | 0.0036    | FCol_14     | ●             | OFF           | 0.00      | 0.01      |
| Quad_01     | ●             | OFF           | 0.000     | -0.001    | FCol_15     | ●             | OFF           | 0.00      | 0.00      |
| Quad_02     | ●             | OFF           | 0.000     | 0.001     | FCol_16     | ●             | OFF           | 0.00      | -0.01     |
| Quad_03     | ●             | OFF           | 0.000     | 0.026     | FCol_17     | ●             | OFF           | 0.00      | 0.02      |
| Quad_04     | ●             | OFF           | 0.000     | 0.004     | FCol_18     | ●             | OFF           | 0.00      | -0.01     |
| Quad_05     | ●             | OFF           | 0.000     | 0.000     | FCol_19     | ●             | OFF           | 0.00      | -0.01     |
| RCol_01     | ●             | OFF           | 0.000     | 0.010     | FCol_20     | ●             | OFF           | 0.00      | 0.00      |
| Line_01     | ●             | OFF           | 0.000     | 0.004     | FCol_21     | ●             | OFF           | 0.00      | 0.00      |
|             |               |               |           |           | FCol_22     | ●             | OFF           | 0.00      | 0.00      |

MEDM PS page

## Summery

1. During past few years , we accumulated some experience on the IOC level control such as RF local station, LINAC local control based on EPICS.
2. To set up some prototype( such as DBPM ,event system) and tested it with EPICS
3. We still have not experience for large scale accelerator such as Database management and physical application .
4. We still need to study some new technology such as digital PS, embedded IOC (Libera) etc.
5. Standard selection of HW & SW (such as VME/PXI; many kind of PLS, Field bus etc.)

## Acknowledgement

We should appreciate many labs and friends to give us so kind of support when we start our project .

\*During past few years KEK have held 3 times seminar of EPICS in China with success.

\*Many experts from SLAC give us lot information about beam instrumentation and physical application on SPEAR III.

\*Some new technique such as event system ,digital PS ,DBPM from SLS ,Diamond, PAL and IT Inc ....

Any comments and suggestion are welcome!!



Thank you for your attention and  
please enjoy with us !!