

Meeting Notes

Subject: RIA meeting

Date: 6/17/04

Attendees: Peter Al Brian Frank

Action Items:

Lifting fixture is progressing well

- Send to BodyCote for there opinion

Plug issues

- Long Plug passed vacuum but not hydro testing

- Leaking at the seam

- Increase wire Size to .062 And change spacing of rings on the plugs

Cost estimate

- 82 K spent to date

- 100 K Left to finish body

- not including fixture stand tuner

Sample resent for copper oxygen check came back at 13 not 39