

57 MHZ RFQ Meeting Notes

Subject: Status

Date: 8/12/04

Attendees: Peter Frank Al Sushil Brian

Action Items:

SEND WEB LINK

-Machining Status

- Kreis tool to receive vanes today from deep hole driller
- 3-4 weeks to complete vanes
 - adjust schedule to match slip
- cleaning to be done by Bill
 - check tank size and weight
- End Caps delayed 2 weeks
-

-Drawing Status

- PRINT DRAWING AND HAVE SIGNED
- Lifting fixture
 - Due Sept 7th
 - Comments by Dale but not by Bodycote
- shipping containers being done for transport
-

-Brazing Status

- machined to Size
- tested O.K.
- quads can be brazed after Aug. 20th
-