vessel S/N AMG0020051 8

pump S/N 21097

Sector 4

9-10-04 Remove Pump From Vessel to dry

(manual provided to sector 4) Removed Hoffer Flow meter and installed New Hoffer. Old meter S/N 95206 New meter S/N 102027 Totalizer S/N 102461 ~~Removed motor from pump~~

9-11-04 Added AMP 4 pin circular bulkhead connector to backof signals box located between SKT 4 and PLG 1
Totalizer wired using 2 conductor cable to bulkhead connector
Pins #1 (red) and #4 (black)
Replaced Auto Restart Timers.

9-11-04 Completed bearing change
PAN in Bearings

Replaced burst disc 168 psig @ -200°C

Pumped down all vacuum jackets

Flow meter tested OK
Auto Restart Timers tested OK

Needs New pump hour counter

By DAN BURKE