RIA Meeting Notes 7/1/04
Subject: 57 MHZ
Date: 7/1/04
Attendees: Al Frank Sushil Brian

Action Items:

- Kreis tool
- Quads - July 19
- Vane - Aug 16
- End caps - July 23
- Deep hole drilling of vanes out next Thursday
- Voiced Concern about Cutting vanes to Shape
-
- BobyCote
- Requesting price adjustment on Body Flanges total 4500 not 2000
- Body flanges - July 16
- Request quote for RFQ final Brazing
-
- Contact Hi - Tech for what type of furnace they have
- Flow Hydrogen or not
-
- Toter would like another plug test with the plug that leaked
- .031 wire
- .25 spacing
- Document steps to achieve final braze - Request Bill to do this
- Supply all pictures taken for reference
- All wire has been purchased for entire RIQ
-
- Schedule
- orders placed by end of fiscal year O. K. To pay from this year money
- 4 months behind original schedule from last december
-
- Lifting fixture
- Drawings to Frank by end of next week
-
- Plugs
- Needs updating for new wire spacing on all copper plugs
- Leaks at seam on long plug
- Make from crosscut plate not rod or bar
-
- Final assy to Body Cote for pricing quote
- Place drawings in Common space using interlink
-
-
-
-
-
-
-